

Item	Discipline	Status	Results	Comments	Date
<b>Monitoring Results</b>					
1	<b>Excavation/Dewatering</b>	Pending	Ground Water Classificaion	Ground water classificaion levels meet the standard requiriements set out in the DPIE guidelines	28/10/2020
3	<b>Hygenist - Soil Classification</b>	Pending	Soil Classification	Outcome: General Solid Waste (Non-Putrescible)	28/10/2020
4	<b>Arboricultural</b>	Pending	Approved by Randwick City Council	Removal of existing Lophostemon Confertu - Installation of 4x25l Schinus Areira - Retention of 7 Peppercorn Tree, Heckberry, Brush Box - Pruning of the Sydney Bluw Gum	28/10/2020
5	<b>Electrolysis</b>	Pending	Electrolysis Outcome	The present stray traction currents indicate mostly minor corrosion hazard to on or in-ground metallic structures	28/10/2020